



5 3400

HARLAN & HOLLINGSWORTH CORPORATION  
MATERIALS COST-SUMMARY

Order No. ....

For .....

Item No. ....

DESCRIPTION OF MATERIAL	WEIGHT	AMOUNT	TOTAL
<u>COST NO 442</u>			
<u>ONE STEEL DERRICK PROPELLER LIGHTER.</u>			
<u>MAUCH CHUNK H- (3417)</u>			
<u>BUILT FOR</u>			
<u>CENTRAL RAILROAD COMPANY OF NEW JERSEY.</u>			
<u>DATE OF CONTRACT</u>	<u>JANUARY 18, 1912.</u>		
<u>" " LAUNCH</u>	<u>AUGUST 3, 1912</u>		
<u>" " DELIVERY AT JERSEY CITY</u>	<u>SEPTEMBER 29, 1912.</u>		
<u>GROSS TONNAGE</u>	<u>287</u>		
<u>NET</u>	<u>"</u>	<u>123</u>	
<u>PORT OF REGISTRY</u>	<u>NEW YORK.</u>		
<u>ENGINE - ONE SINGLE NON-CONDENSING</u>		<u>22</u>	
<u>I.H.P. 450</u>		<u>26</u>	
<u>BOILER - ONE SCOTCH 13'6" DIA. x 12'3" LONG - 150 # W.P.</u>			
<u>LENGTH OVERALL</u>	<u>118' 0"</u>		
<u>" BETWEEN P.P.</u>	<u>105' 7"</u>		
<u>BREADTH</u>	<u>31' 6"</u>		
<u>DEPTH</u>	<u>12' 9"</u>		
<u>TOTAL</u>			